

M. A. R. 57 (Rule 116)

No. D

Measurement Book

135247

Serial No. 1st / part bill:-

Name of work construction of RCC retaining wall near water tank (behind Govt school) in

Name of Contractor of nature of Agency Sangeerini nagara in 107.

Date of commencement of work N. Loknath Reddy.

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Est Amount:- 19000000.00						
	Job code:- 007-19-000030						
	A.S. NO:-						
	T.S. NO:-						
	Work order no:-	NO. EE (project) Ynk / Kone / No / 26 / 19-20, dt: 19-07-19					
	Work order amount:-	1,76,37,405.00/-					

MEASUREMENT BOOK

MEASUREMENT BOOK							
Date 1	Full description, etc, of work 2	Dimensions			Contents 7	Refer to la Measure 8	
		Number 3	Length 4	Breadth 5			Depth 6
Hem. No. 01:-	Earthwork in surface excavation in ordinary soil, Qty vide page no (4) of excel sheet enclosed						
	Previous bill Qty →	0				907.15 cum	
	Total Qty →	907.15 cum					
	BoQ Qty →	520.00 cum					
	Qty for payment →						
	upto 125% @ 650.00 →	257.13	277.14				
	Above 125% @ 257.13 →	277.14					
						180141.50	
						71260.00	

M. A. R. 57 (Rule 116)
Measurement Book

No. D

135248

Serial No.

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Item No. 02:- Dismantling of cement concrete pavement.						
	Qty vide page no (5) of excel sheet enclosed →	22.27 cum					
	Previous bill qty →	0					
	Total qty →	22.27 cum					
	Boq qty (modified) →	43.37 cum					
	Qty for payment →	22.27 cum /					
	At the rate of Rs. 1000.59 →						22218.00 22293.00

M. A. R. 57 (Rule 116)
Measurement Book

No. D

135257

Serial No.

Name of work From To

Name of Contractor or nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Dimensions			Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6	
	<u>12/09:-</u> Providing granite slabs of selected quality roughly dressed. 4.5cmth- Qty vide page no 139 of excel sheet enclosed → 108.00 sqm Previous bill qty → 0 Total → 108.00 sqm Boq qty (modified) → 108.22 sqm Qty for payment → 108.00 sqm At the rate of Rs. 779.10 →					<u>84143.00</u>

Assistant Executive Engineer,
Dighahalli Sub Division,

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
						Grand total=	12148544.00
							12164825.00
						10/3/2020 AE (W)	
						Add: 12% GST:	14,14,347.50
						TOTAL:	1,35,79,172.50
	Certificate:- I certify that contractor has done the work satisfactorily.						
	10/3/2020 AE (W)						
	Assistant Executive Engineer, Kodigehalli Sub Division, Yelahanka Zone, B.B.M.P., Bangalore.						

No. D

↑
N

135258

Name of Contractor of nature of Agency.

Date of commencement of work.....

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bengaluru

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
28 part 1	1,35,79,172 = W						
1X.IT	1,35,792 = W						
1X.CES	1,35,792 = W						
0.1X.CBF	13,579 = W						
2R	42,774 = W						
1X.CqST	1,21,648 = W						
1X.SqST	1,21,648 = W						
7/10	5,70,933 = W						
Payable	1,30,08,239 = W						

Audited & Accepted for Rs. 1,35,79,172/-
 Rs. 1,30,08,239/- by Cheque
 and Rs. 5,70,933/- by Adjustment

Accts. Supdt.
 Project Division
 B.B.M.P.

Exg. Engineer
 Project Division
 B.B.M.P.